

Change Order



Project:	Lancaster County	Change Order No.	004
	Emergency Management Relocation	Initiation Date:	November 14, 2018
		Architect's Project No.:	17004-06AP
Contractor:	Meco Henne	Contract for:	General Construction
		Contract Date:	January 9, 2018

You are directed to make the following changes in this Contract:

PQ #	Description	RFI / PR / ASI	Add Ded	Amount
GC005	Generator Landscape Slab	RFI 030	Add \$	487.00

Lancaster County Maintenance Staff requested an additional maintenance slab at the edge of the generator to help maintenance of lawn area around the generator.

GC006 Fire Sprinkler Modifications

Contractor recommended the addition of a dry head within the new mechanical room to ensure the sprinkler pipe within the room won't freeze. Room is not fully tempered and minimal heat provided to keep mechanical condensate from freezing may not be sufficient for sprinkler heads in extreme cold conditions.

Email	Add	1,042.00
-------	-----	----------

The original contract sum was.....	\$	1,158,000.00
Net change by previously authorized Change Orders.....	\$	(1,855.00)
The Contract Sum prior to this Change Order was	\$	1,156,145.00
The Contract Sum will be increased by this Change Order.....	\$	1,529.00
The New Contract Sum including this Change Order will be.....	\$	1,157,674.00


The Contract time will be **unchanged**

The Date of Substantial Completion as of the date of this Change Order therefore is **10/09/18**

Not valid until signed by both the Owner and Architect.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.


Architect
Sinclair Hille Architects
700 Q Street
Lincoln, NE 68508

By 
Date 11/14/2018

Owner
Lancaster County, Nebraska
555 S. 10th Street
Lincoln, NE 68508

By _____
Date _____

Contractor
MECO-HENNE Contracting, Inc.
4140 S. 87th Street
Omaha, NE 68127-1602

By 
Date 11/15/18



MECO-HENNE
CONTRACTING INC

Proposal Request

Item Number: 005

Description: Generator Landscape Slab

Amount: \$487

Details: MECO- HENNE

Install 4' x 10' x 4" concrete slab under generator intake

\$399

Overhead, Profit, & Bond

22.0%

\$88

\$487



MECO-HENNE
CONTRACTING INC

Proposal Request

Item Number: 006

Description: Fire Sprinkler Modifications

Amount: \$1,042

Details: Replace section of wet-pipe fire sprinkler with dry heads to prevent freezing
Titanium Fire quote attached \$930

MECO- HENNE

Overhead Profit & Bond	12.0%	<u>\$112</u>
		\$1,042